



**Granite Construction Company**

1900 Glendale Avenue

Box 2087

Sparks, NV 89431

T 775.358.8792

F 775.358.0372

[www.graniteconstruction.com](http://www.graniteconstruction.com)

CA License #89

NV License #8079

License: Unlimited

August 2, 2018

Bob Thibault  
Civil Engineer  
City of Elko  
1751 College Ave  
Elko, NV 89801

**RE: Contract Day Extension**

Dear Mr. Thibault

Granite Construction is requesting an extension of contract days due to the severity of the water on-site.

Granite began trying to install subsurface improvements on June 25<sup>th</sup>, 2018. At that time, dewatering wells couldn't be installed due to the intensity of the underground water flows. The excavation continuously caved in forcing forfeiture of the open hole due to safety concerns and undermining soil. Granite's first underground improvement was installed on July 19<sup>th</sup>, 2018.

The water has delayed the installation of the lowest, most critical utilities on-site and Granite anticipates that it will continue to be a factor. Granite asks that the contract be extended by 24 calendar days as compensation for the unforeseen, unworkable conditions that have been encountered.

If you have any questions or concerns, please contact me.

Sincerely,

Shawn St. Jacques  
Project Manager  
Granite Construction Company  
775-842-9443  
[Shawn.st.jacques@gcinc.com](mailto:Shawn.st.jacques@gcinc.com)

**CITY OF ELKO, NEVADA**  
**CONTRACT CHANGE ORDER FORM-CHANGE ORDER NO. 1**

Project: Sports Complex - Phase 1  
Contractor: Granite Construction Company  
Address: 1900 Glendale Ave.  
Sparks, NV 89431

Date of Issuance: \_\_\_\_\_  
Owners Project #: \_\_\_\_\_  
ARRA #: \_\_\_\_\_  
Engineer: CITY OF ELKO

**CONTRACT WORK CHANGE ITEMS:**

**Groundwater Contract Day Extension**

**ADDITIONS**

Granite Construction has requested 24 additional contract days due to the severity of the ground water encountered during construction of the underground utilities.

**Change In Contract Price**

Original Contract Price  
\$6,781,516.66  
Net Increase or Decrease in Contract Price  
\$0.00  
New Contract Price with all Change Orders  
\$6,781,516.66

**Change In Contract Time**

Original Contract Time  
240 DAYS  
Net Increase or Decrease in Days  
24 DAY INCREASE  
New Contract Time with all Change Orders  
264 DAYS

Recommended: *[Signature]*  
Engineer

Approved: \_\_\_\_\_  
City of Elko

Approved: \_\_\_\_\_  
Contractor